

COMMUNITY UPDATE 3 March 2013

The contract for construction of the Gullen Range Wind Farm project (the Project) was awarded in August 2012 to Catcon and Consolidated Power Projects. Construction on site commenced on September 17 2012 and is expected to continue until the end of 2013.

The Project is sited in two locations referred to as 'Bannister' and 'Gurrundah' and involves the construction and operation of 73 wind turbines.

Construction overview

Construction 2012-2013

- upgrades to roads
- turbine component delivery
- installation of turbines
- substation construction
- construction of onsite power reticulation lines and cables.

Commissioning 2013

- high voltage equipment checks
- grid connection
- Community Enhancement Program funding activated.

Demobalisation 2013

- demobilisation of site compounds
- rehabilitation
- removal and rehabilitation of temporary road alignments.

Project Benefits

The Project, once operational, will help NSW and Australia meet its energy demands by utilising renewable sources to produce clean energy. This will contribute to the achievement of the Australian Renewable Energy Target.

The wind farm will be capable of producing 165.5MW of renewable power at full capacity, which would supply approximately 56,500 NSW homes on average per year. Within the first six months of operation, when generating at full power, the project will produce enough green energy to offset the amount of energy (CO₂-equivalent) that was used to manufacture the turbines.

During construction, the project has direct benefits to the local community including:

- · locally sourced labour hire
- use of local companies and services
- · use of local materials
- upgrade to roads, which will require less resources to maintain.

The economic benefits to the community will extend far beyond the construction period, the long term use of local skills and services will be ongoing throughout the operation of the wind farm. The Community Enhancement Program will also directly fund numerous community projects, which are nominated by the local community. Please see the project website for more information regarding the Community Enhancement Program.

Project update

Works to date

- · establishment of full site facilities
- recruitment of local labour and sourcing of local services and businesses
- mobilisation of plant and machinery
- · commencement of grid connection works
- · approximately 35% of onsite roads created
- · digging of 23 foundations
- foundations poured for 22 turbines
- installation of a concrete batching facility to reduce the numbers of vehicles on the local roads, it is anticipated that the overall reduction is approximately 70%
- regrading of Storriers Lane
- noxious weed removal, works on site have resulted in the removal of 50 acres of noxious weeds with further weed management measures planned
- observation and protection of endangered ecological communities by an independent onsite ecologist.

Works continuing

- foundations for the remaining 50 turbines will be dug and poured over the coming four to six months
- · ongoing works to create onsite access tracks
- ongoing liaison with local authorities and the community.

New works to commence

Upgrades to Local Roads

Works are required to upgrade parts of the local road network, to facilitate the delivery of oversize components to the wind farm. Upgrades to these roads will benefit road users by providing resurfaced roads, which require less maintenance and creates smoother and more durable road surfaces.


The overall road upgrade process for the Project will last approximately six to eight weeks and will include works in varying locations. Maps detailing all road work areas are available from the project website. Please call or email the project team if you have any questions about the works.

Road upgrade improvements are expected to be completed by early May 2013. Lane closures and traffic movement will be managed by traffic management measures agreed by council. Some delays can be expected during the works and temporary speed limits of 40km/h will be in place.

Works on Kialla Road have commenced and other road improvements are due to commence in the coming weeks. Road upgrade works will include the following:


Kialla Road

- upgrade of seven kilometres of Kialla Road in two sections of five and two kilometres
- regrading and road stabilisation
- resurfacing of road to improve road running surface and durability
- realignment of corners and approaches to culverts
- replacement of culverts and improvement of drainage.



Gurrundah Road

- upgrade of four kilometres of Gurrundah Road
- realignment of corners and crests
- resurfacing of road to improve road running surface and durability.




Grange Road/Cullerin Street (commencing 2 April 2013)

- widening of corner, from Crookwell Road to Grange Road
- resurfacing of Grange Road
- widening of corner, from Grange Road to Cullerin Street.



Street furniture removal in Goulburn

The removal of street furniture, such as street signs, roundabouts, curbs, is required to facilitate the delivery of the over-sized turbine components. Street furniture removal is expected to commence 2 April 2013 and be complete by early May 2013. All furniture will be replaced by December 2013. Works to be conducted are indicated on the map below.



Traffic control

Traffic control measures will be in place including:

- temporary lane closure
- placement of temporary speed restrictions
- traffic lights and manned traffic control
- increased safety signage.

Motorists are requested to take all due care during this time and adhere to directions given by traffic controllers. GRWF appreciates your ongoing patience while these works take place and apologises for any inconvenience caused.

Transportation of wind turbine components on Goulburn, Crookwell and Gurrundah roads

Trucks carrying oversized loads, of wind turbine components, are scheduled to travel from Portland in Victoria and Port Kembla in New South Wales to the Project site commencing Monday 22 April 2013.


A Traffic Management Plan has been developed to specifically avoid the transport of project materials during peak traffic times. In addition, deliveries are scheduled to ensure that transportation past schools does not occur during school zone periods. A copy of the Traffic Management Plan is available on the Project website.

If the planned delivery start date is delayed, due to unforeseen circumstances, an updated advisory will be distributed.

What to expect

During the 28 week delivery period oversized loads will be transported from the Hume Highway through Goulburn to the Project site, Monday through to Friday between 9:00 am- 6:00 pm and between 9:00 am and 12:00 pm on Saturdays.

To minimize traffic impacts, no more than 12 oversized loads will be transported on any given day. Each oversize load will be accompanied by the NSW police and escort vehicles, with flashing lights to alert drivers.



Overzize deliveries timeframe			
	Depart Goulburn	Crookwell (approximate)	Arrival at GRWF
Monday to Friday	9.00 am	10.30 am	12.00 pm
	12.00 pm	10.30 am	3.00 pm
	3.00 pm	10.30 am	6.00 pm
Saturday	9.00 am	10.30 am	12.00 pm

Oversize Haulage Route

Each delivery will take approximately three hours to travel from the Hume Highway to the Project site. Motorists are advised to consider the oversize delivery time frames when planning their trips through these areas.

During the delivery periods motorists are advised to avoid, where possible, the following streets:

Goulburn

- Cowper Street
- Clinton Street
- Deccan Street
- · Fitzroy Street.

Crookwell (deliveries commence late April 2013)

- Crookwell Road (east)
- Cullerin Street
- · Grange Road
- · Kialla Road.

Gurrundah (deliveries commence August 2013)

- Mullens Creek Road
- · Gurrundah Road.

To ensure no impact to emergency services the project team will continue to liaise with local authorities, including:

- RMS Road Safety and Traffic Services Manager
- NSW Police Force Local Area Command
- Ambulance Service of New South Wales District Manager
- State Emergency Service
- NSW Fire Brigade
- · Rural Fire Service.

Construction hours

Works will generally take place during standard construction hours:

- Monday to Friday: 7:00 am 6:00 pm
- Saturday: 7:00 am 1:00 pm.

Notification of out of hours works would be provided to potentially affected residents prior to works commencing.

Keeping the community informed

A weekly Traffic Update will be available on the Project website **www.gullenrangewindfarm.com.au** every Friday afternoon commencing 5 April 2013. Alternatively, please contact the Project team to be added to the Traffic Update email distribution list.

Contact details

Phone: 1800 509 711 (toll free)

Web: www.gullenrangewindfarm.com Email: info@gullenrangewindfarm.com

Write: GRWF, Level 23, 201 Elizabeth Street, Sydney, NSW 2000